

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Apr 24, '16	May 1, '16	May 8, '16	May 15, '16	May 22, '16	May 29, '16	Jun 5, '16	Jun 12, '16	Jun 19, '16	Jun 26, '16	Jul 3, '16	Jul 10, '16	Jul 17, '16	Jul 24, '16	Jul 31, '16	Aug 7, '16	Aug 14, '16	Aug 21, '16	Aug 28, '16	Sep 4, '16	Sep 11, '16	Sep 18, '16	Sep 25, '16	Oct 2, '16	Oct 9, '16
1	✓	TM2 LpTa Ready for ITW	30 days	Mon 4/25/16	Fri 6/3/16																										
24	✓	TM4 LP Ucx Ready for ITE	15 days	Tue 6/7/16	Mon 6/27/16																										
36		TM2 HpSIC Ready for ITW	10 days	Tue 7/5/16	Mon 7/18/16																										
37	✓	HpSIC Target Insert into SHC	0.25 days	Tue 7/5/16	Tue 7/5/16	35																									
38	✓	Camera Setting up-ITW	0.25 days	Tue 7/5/16	Tue 7/5/16	37																									
39	✓	Module Move_TM2-ITW to SHC	0.25 days	Tue 7/5/16	Tue 7/5/16	38																									
40	✓	HpSIC Target Installation/Electrical Check	0.4 days	Wed 7/6/16	Wed 7/6/16	39																									
41	✓	Module Move-TM2-SHC to TCS	0.25 days	Wed 7/6/16	Wed 7/6/16	40																									
42	✓	Module Connection-TM2-TSC/Start of Pumps	0.25 days	Wed 7/6/16	Wed 7/6/16	41																									
43	✓	Spent Target Move	1 day	Thu 7/7/16	Thu 7/7/16	42																									
44	✓	Module Disconnection-TM2-TCS	0.2 days	Tue 7/12/16	Tue 7/12/16	43																									
45	✓	Module Move-TM2-TCS to ITW	0.2 days	Tue 7/12/16	Tue 7/12/16	44																									
46	✓	Module Connection-TM2-ITW/Start of Pumps	0.2 days	Tue 7/12/16	Tue 7/12/16																										
47		Shielding Blocks Transfer-ITE to ITW	1 day	Mon 7/18/16	Mon 7/18/16	46																									
48		TM4 LP Ucx Ready for ITE	10 days	Tue 8/2/16	Mon 8/15/16																										
49		Lp Ucx Target Insert into SHC	0.1 days	Tue 8/2/16	Tue 8/2/16	47																									
50		Module Disconnection TM4-ITE	0.2 days	Tue 8/2/16	Tue 8/2/16																										
51		Module Move-TM4-ITE to SHC	0.2 days	Tue 8/2/16	Tue 8/2/16	50																									
52		UCx Target Installation/Electrical check-SHC	0.2 days	Tue 8/2/16	Tue 8/2/16																										
53		Module Move-TM4-SHC to TCS	0.1 days	Tue 8/2/16	Tue 8/2/16	52																									
54		Module Connection-TM4-TCS/Start of Pumps	0.1 days	Tue 8/2/16	Tue 8/2/16	53																									
55		Spent Target Move	1 day	Thu 8/4/16	Thu 8/4/16	54																									
56		Module Disconnection-TM4-TSC	0.1 days	Tue 8/9/16	Tue 8/9/16	55																									
57		Module Move-TM4-TCS to ITE	0.2 days	Tue 8/9/16	Tue 8/9/16	56																									
58		Module Connection-TM4-ITE/Start of Pumps	0.5 days	Tue 8/9/16	Tue 8/9/16	57																									
59		shielding Blocks Move	1 day	Mon 8/15/16	Mon 8/15/16	58																									
60		TM2 HpTa Ready for ITE	11 days	Tue 8/23/16	Tue 9/6/16																										
61		HpTa Target Insert into SHC	0.25 days	Tue 8/23/16	Tue 8/23/16	59																									
62		Module Disconnection-TM2-ITW	0.25 days	Tue 8/23/16	Tue 8/23/16	61																									
63		Module Move-TM2-ITW to SHC	0.25 days	Tue 8/23/16	Tue 8/23/16	62																									
64		New Target Installation/Electrical Check	0.5 days	Wed 8/24/16	Wed 8/24/16	63																									
65		Module Move-TM2-SHC to CS/Start of Pumps	0.5 days	Wed 8/24/16	Wed 8/24/16	64																									
66		Spent Target Move	1 day	Thu 8/25/16	Thu 8/25/16	65																									
67		Module Move-TM2-TCS to ITW	0.5 days	Tue 8/30/16	Tue 8/30/16	66																									
68		Module Connection-TM2-ITW/Start of Pumps	0.5 days	Tue 8/30/16	Tue 8/30/16	67																									
69		Shielding Blocks Transfer-ITE to ITW	1 day	Tue 9/6/16	Tue 9/6/16	68																									
70		TM4 LpSIC Target Ready for ITE	11 days?	Tue 9/20/16	Tue 10/4/16																										
71		Lp SIC Target Insert into SHC	0.1 days	Tue 9/20/16	Tue 9/20/16	69																									
72		Module Disconnection TM4-ITE	0.25 days	Tue 9/20/16	Tue 9/20/16	71																									
73		Module Move-TM4-ITE to SHC	0.25 days?	Tue 9/20/16	Tue 9/20/16	72																									
74		LpSIC Target Installation/Electrical check-SHC	0.25 days	Tue 9/20/16	Tue 9/20/16	73																									
75		Module Move-TM4-SHC to CS/Start of Pumps	1 day	Wed 9/21/16	Wed 9/21/16	74																									
76		Spent Target Move	1 day	Thu 9/22/16	Thu 9/22/16	75																									
77		Module Move-TM4-TCS to ITE	0.5 days	Tue 9/27/16	Tue 9/27/16	76																									
78		Module Connection-TM4-ITW/Start of Pumps	0.5 days	Tue 9/27/16	Tue 9/27/16	77																									
79		Shielding Blocks Transfer-ITW to ITE	1 day	Tue 10/4/16	Tue 10/4/16																										

