Target Module Connection and Disconnection Procedure			
Document-141576	Release No. 2	Release Date: 2018-02-21	

## 6 Module Connection Checklist

SEQ	ITEM	NOTE	CHECK
Safety	Acknowledge and Activate Work Permit	Call RIB operators (ext. 7500) Call Main Control Room if disconnecting or closing water supply/return in SEQ 0 (ext. 7333)	
Safety	<ul> <li>Electronic dosimeter</li> <li>Tank Suit</li> <li>Respirator</li> <li>Overshoes</li> <li>Gloves(double)</li> <li>Safety Glasses / Full Face Respirator</li> </ul>	Remove and replace overshoes when exiting the pit to reduce risk of spreading contamination.	<b>&gt;&gt;&gt;&gt;</b>
Safety	Check the General Field of ITW/ ITE	RAM or pole monitor (≤ 500 µSv/h)¹	160 N.
Prep	Check tools:      Hex Keys (9/16", 3/16" & 3/8")     Side Cutter     Wrenches (two ½")     Wipes     10" Cable Ties     RAM		
0	High Active Cooling Water	<ul> <li>Verify valve for supply water closed</li> <li>Verify valve for return water closed</li> </ul>	3
1	Shutter	Cut cable tie     Push down bellow (air cylinder)	Y
2	Compressed Air to Shutter and Valves (x2)	Shutter should be opened (pushed down)	V
3	Gas Line (5/8" & 11/16")	FEBIAD target only Two manual valves are opened	NA
4	ITW/ITE Roughing out	Ask ISAC operator rouging out ITW ITE	V
5	High Current Cables:  a) (A)Target Oven + b) (B)Target Oven - c) (C)Tube heater - d) (D)Tube Heater + e) (T)60KV Bias f) (PQ)Coil + g) (RU)Coil -	f) FEBIAD target only g) FEBIAD target only	7777
6	Extraction Electrode (I)		V
7	Einzel Lens (Y)	Einzel lens cable should be routed as far away from all 60 kV corona rings as possible	1

<sup>&</sup>lt;sup>1</sup> Ref Dose Estimate Form <u>Document-19905</u>

Target Module Connection and Disconnection Procedure				
Document-141576	Release No. 2	Release Date: 2018-02-21		

8	52 Pin Connector (H)	Ground to bias stand	Argillo Angr
9	a) Water Lines  1. Target Oven 2. Tube Heater 3. MSP 4. EE 5. HS 6. Window 7. Coil 2 8. Coil 1 (ITE only) b) Open water (after step a) c) No Drip Leaks on Quick Connector (QC) d) No contact between SST Elbows and QC	<ol> <li>a) Water Lines</li> <li>1. With bypass loop between Ta+         and Ta- on module</li> <li>2. With bypass loop between Tu+         and Tu- on module</li> <li>3. Bypassed (looped) on station.         Cable tie to station.</li> <li>4. Connected to module always</li> <li>b) Open supply and return valves</li> <li>1. Hand check, wipe away water if necessary</li> <li>2. SST elbows and quick         connectors must be clear of         each other, otherwise an         electrical short will be         produced.</li> </ol>	7>>>>>>
10	Vacuum System  a) TP1 Controller b) TP2 Controller c) TP1 BV1 d) TP2 BV2 e) IG1 f) PNG4 (TM4 only) g) TP1 TP2 Fans	a) Connector on pump body b) Connector on pump body c) KF 25 and O-ring, Connector for BV 24 V DC d) KF 25 and O-ring, Connector for BV 24 V DC e) Align the gauge pins f) Beside the shutter, use PNG1 cable g) Attach and switch on all fans (2 of 110 V Plugs for ITW, switch on Extension bar for ITE)	>> > > > >
11	Steers ITE:  Left, top Bottom (Right) ITW: X Y Common	3 HV connectors	<b>\</b>
12	ISAC Control Page set up (plug, connector)	curface with ENZEL LENS, IGLIS, and FEBIAD	
13	TP1 TP2 Controllers Reset	Electrical room, TP1 and TP2 controllers	

Target Module Connection and Disconnection Procedure

Document-141576 Release No. 2 Release Date: 2018-02-21

14	Water Signals Check  a) Target Module:  1. Target, 2. Tube, 3. MSP 4. HS 5. EE 6. Coil (1) 7. Coil 2(ITE only) 8. Module Window  b) Beamline 2A: 1. Tank 2. Dump(Plug) 3. Dump Shielding 4. 2A Window 5. Collimator	In Electrical room, water signal panels:  Yellow lights should flick at certain frequency and green lights should be constantly on  *If signal is not right, go back to pit and visually check wheel spin in flow sensor for trouble shooting  TM2 and TM4 GE line are not in use (leak), No signal	ok
15	Double Check Module Connection	General, visually check all connections Verify voltage gaps free of cables and waterlines	/
16	HV Fence and HV Cover on TM Service Cap	Limit switches and cables Retract HV Keys	V
17	Restore HV Keys to Electrical Room	Limit switches signals check in electrical room	
18	Start TP1 TP2	ITW/ITE: CG4/CG4S below 200 mTorr (ask ISAC OP)	/
19	All Turbo Pumps(six) Current Draw Check at Normal Status	Check current draw for each pump on TP controller, current draw at full speed (38kRPM) ≤ 2.0 A  Visually confirm TPBVs in pit are opened (red button sticks out)	<b>/</b>
20	Return Work Permit and E-log entry	Call RIB operators (ext. 7500) Call Main Control Room (ext. 7333)	V

NOTES:

TARGET: UK 22 TARGET MODULE: TML

STATION: ITW

SIGNATURE 1:

SIGNATURE 2:

TM2 TM3 (TM4)

DATE: 2018-06-07/68

DOSE 1: 807 mSv 0.370+0.010

DOSE 2: 849 mSv 0.352 +0.006