Target Module Connection and Disconnection Procedure				
Document-141576	Release No. 3	Release Date.: 2019-10-23		

6 Module Connection Checklist

SEO	ITEM	NOTE	CHECK
Safety	Acknowledge and Activate Work Permit	Call ISAC operators (x7500) Call Main Control Room if disconnecting or closing water supply/return in SEQ 0 (x 7333) or if supplied airhood is necessary	Vok
Safety	Hold Pre-Job Briefing	 Discuss hazards, safety protocols and work steps listed in this document and checklists. All workers on the work permit shall be present. If there are concerns about the job, discuss with supervisors and re-plan if necessary. If you become contaminated during the job, contact the Main Control Room at x7333 for assistance. 	ok / sk
Safety	 Electronic Dosimeter Tank Suit Respirator/Supplied Air Overshoes (double) Gloves(double) Safety Glasses / Full Face Respirator 	Remove and replace second pair of overshoes when exiting the pit to reduce risk of spreading contamination.	ok
Prep	Check tools: • Hex Keys (3/16" & 3/8") • Side Cutter • Wipes • 10" Cable Ties • RAM		ok
Safety	Check with ISAC Ops re: alpha CAM reading P beam off for at least 30 min before entering target pit Check the General Field of ITW/ ITERAM or pole monitor ($\leq 500 \ \mu$ Sv/h)		ok
0	High Active Cooling Water	 Verify valve for supply water closed Verify valve for return water closed 	0/<
1	Shutter	Cut cable tie	218

20070910 141700 Template: Document 18187 Rel.7

Page 6 of 12

Document-141576 Release No. 3				Release Date.: 2019-10-23		
SEQ	ITEM			NOTE	CHECK	
	1		Pus	h down bellow (air cylinder)	OK	
2	Compressed Air to Shutter and Valves (x2)		Shutter show	uld be opened (pushed down)	DK	
3	Gas Line (5/8" & 11/16")		FEBIAD ta Two manua	arget only al valves are opened	oK	
4	ITW/ITE Roughing out		Ask ISAC o	operator rouging out ITW/ITE	OK	
5	High Current Cables: a) (A)Target Oven + b) (B)Target Oven - c) (C)Tube heater - d) (D)Tube Heater + e) (T)60KV Bias f) (PQ)Coil + g) (RU)Coil -		f) FEB g) FEB	IAD target only BIAD target only	DF	
6	Extraction Electro	de (I)			DK	
7	Two 6-pin connect	tors (T,H)	Connect grounding wires to 60 kv bias		OK	
8	Einzel Lens (Y)		Einzel lens away from possible	cable should be routed as far all 60 kV corona rings as	01	
9	52 Pin Connector	(H)	Ground to b	pias stand	2	
10	 a) Water Lin 1. Ta 2. Th 3. Ma 4. Ea 5. Ha 6. Wa 7. Ca b) No Drip La Connector c) No contaca Elbows and 	es arget Oven ube Heater S Vindow oil 1 Leaks on Quick r (QC) thetween SST ad QC	 a) Wa 1. 2. 3. 4. b) Ope 1. 2. 	ter Lines With bypass loop between Ta+ and Ta- on module With bypass loop between Tu+ and Tu- on module Bypassed (looped) on station. Cable tie to station. Connected to module always en suppl and return valves Hand check, wipe away water if necessary SST elbows and quick connectors must be clear of each other, otherwise an electrical short will be produced.	ok	

Page 7 of 12

	Target Module Connectio	n and Disconnection Procedure		
Doc	ument-141576 Release No. 3	Release Date.: 2019-10-23		
SEQ	ITEM	NOTE	CHECK	
11	Vacuum System a) TP1 Controller b) TP2 Controller c) TP1 BV1 d) TP2 BV2 e) IG1 f) TP1 TP2 Fans	 a) Connector on pump body b) Connector on pump body c) KF 25 and O-ring, Connector for BV 24 V DC d) KF 25 and O-ring, Connector for BV 24 V DC e) Align the gauge pins f) Attach and switch on all fans (2 of 110 V Plugs for ITW, switch on Extension bar for ITE) 	ok	
12	Steers ITE: • Top • Left • Bottom (right) ITW: • X • Y • Common	 Top-X Left-Y Bottom (right) - Common ITW - TM4: X-Top Y-Left Common - Bottom (Right) 	2K	
13	ISAC Control Page set up (plug, connector)	Surface with EINZEL LENS, IGLIS, and FEBIAD	DK	
14	TP1 TP2 Controllers Reset	Electrical room, TP1 and TP2 controllers	¥	
15	Water Signals Check a) Target Module: 1. Target, 2. Tube, 3. MSP 4. HS 5. EE 6. Coil (1) 7. Module Window b) Beamline 2A: 1. Tank 2. Dump (Plug) 3. Dump Shielding 4. 2A Window 5. Collimator	In Electrical room, water signal panels: Yellow lights should flick at certain frequency and green lights should be constantly on *If signal is not right, go back to pit and visually check wheel spin in flow sensor for trouble shooting TM2 and TM4 GE line are not in use (leak), No signal	K	
16	Double Check Module Connection	General, visually check all connections Verify voltage gaps free of cables and waterlines	ok	

20070910 141700 Template: Document 18187 Rel.7

Page 8 of 12

	Target	Module Connectio	on and Disconnection Procedure	
Doc	Document-141576 Release No. 3		Release Date.: 2019-10-23	
SEQ	IT	EM /	NOTE	CHECK
17	HV Fence and HV Cover on TM Service Cap		Limit switches and cables Retract HV Keys	OK
18	Restore HV Keys to Electrical Room		Limit switches signals check in electrical room	or
19	Start TP1 TP2		ITW/ITE: CG4/CG4S below 200 mTorr (ask ISAC OP)	ok
20	All Turbo Pumps(Check at Normal S	six) Current Draw Status	Check current draw for each pump on TP controller, current draw at full speed $(38\text{kRPM}) \le 2.0 \text{ A}$ Visually confirm TPBVs in pit are opened (red buttons stick out)	ok
21	Return Work Per	mit and E-log entry		ok

NOTES:

DATE: 2019-11-29 TARGET: SIC 39 TARGET MODULE: TM1 TM2 TM3 TM4 - 0.054 msv STATION: ITW SIGNATURE 1: SIGNATURE 2:

20070910 141700 Template: Document 18187 Rel.7

Page 9 of 12