

TM #1 Electrical Check with Target **NOT** Attached

	Chassis		60KV Common	
	Ohm Check	Megger Check (1KV)	Ohm Check	Megger Check (500V)
A (Target Oven)	OL	OL	OL	OL
B (Target Oven)	OL	OL	OL	OL
C (Tube Heater)	OL	OL	OL	OL
D (Tube Heater)	OL	OL	OL	OL
E (Gas Lines)			OL 0	
F (Heat Shield)	OL	OL	OL 0	
G (Ext Electrode)	OL	OL	OL	OL
I (Mount Plate)			OL 0	

Name: D. Wang T. CAVE Date: April 7 2017

Heat shield, Gas lines, WSP all fired to 60KV
 under Vacuum at conditioning Station