


	Leak Rate atm.cc/sec	air purged	Argon filled
Target Oven + (A)	0.0×10^{-9}	✓	✓
Target Oven - (B)	0.0×10^{-9}	✓	✓
Tube Heater + (C)	0.0×10^{-9}	✓	✓
Tube Heater - (D)	0.0×10^{-9}	✓	✓
Coil + (P Q)	0.0×10^{-9}	✓	✓
Coil - (R U)	0.0×10^{-9}	✓	✓
MSP	0.0×10^{-9}	✓	✓
EE	0.0×10^{-9}	✓	✓
HS	0.0×10^{-9}	✓	✓
WINDOW	0.0×10^{-9}	✓	✓

leak detector base leak rate: 0.0×10^{-9} atm.cc/sec
 leak detector base pressure: 0.0×10^{-4} Torr
 helium pressure: 70.0 psi
 helium pressure rise time: 5.0 minutes

Target Station: ITW / ITE
 Target Module: TM4

Date: 2023-01-23

Signature: 

Helium pressure test checklist.