

²
4.2 TM3/4 SIS with Target and No External Connections

Shunts installed and tightened E-F-G-H-T-J-RFQ(H)	
FEBIAD coil shunts installed and tightened P-Q-R-U	

Ohm Meter Check					
	Target (ABCD)	Einzel Lens (Y)	60kV Com (T)	Chassis	EE (I)
Magnet Coil (U, Q)					
Anode (H)					
60kV Common (T)	0 Infinite	OL Infinite			
Chassis	OL Infinite	OL Infinite			
EE (I)	OL Infinite	OL Infinite	OL Infinite	OL Infinite	
Einzel Lens (Y)	OL Infinite				

Megger Check (all @ 500V unless otherwise noted)					
	Target (ABCD)	Einzel Lens (Y)	60kV Com (T)	Chassis	EE (I)
Anode (H)					
60kV Common (T)					
Chassis	301M Infinite @ 1000V	541M Infinite @ 1000V	295M Infinite		
EE (I)	468M Infinite	660M Infinite	470M Infinite		
Einzel Lens (Y)	638M Infinite				

Conductance Check [mΩ]						
A - B	A - C	A - D	B - C	B - D	C - D	
6.938	7.032	5.922	6.584	5.475	5.516	
4 - 5.7	5 - 6.8	4 - 5.3	5 - 6.8	4 - 5.3	4 - 5.5	

Backg. leak rate:		HS leak rate:	
[atm-cc/s]	< 5E-9	[atm-cc/s]	< Backg. leak rate

Target: ZFC # 8	Date: August 14 2019
Location: SHC CS SHCpost	Signature: D WANG